

Department of Public Works

Almar Dyer
Commissioner Liaison

Robert Harris
Director



Department of Public Works
Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
phone 856.566.2980
fax 856.566.2988
highway@camdencounty.com
CamdenCounty.com

**Improvements to Kings Highway (C.R. 551-S) from Market Street
(C.R. 634, MP 1.23) to Hopkins Road (C.R. 647, MP 3.65)
*Bid No. B6-24***

*Boroughs of Mount Ephraim, Audubon, and Haddon Heights
Camden County, New Jersey*

CED Project No. 24001861G

Progress Report #1

Monday, September 09, 2024, to Friday, September 23, 2024



*Figure:1
Trimming and removal of trees that encroach onto roadway.*

Department of Public Works

Almar Dyer
Commissioner Liaison

Robert Harris
Director



Making It Better, Together.

Department of Public Works
Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
phone 856.566.2980
fax 856.566.2988
highway@camdencounty.com
CamdenCounty.com




Figure 2:

Removed existing double yellow lines stripes, laid out 10' lanes for new traffic pattern and stripped double yellow stripes to separate traffic.



Figure 3:

Contractor set-up traffic pattern for stage 1 - segment 3 traffic control, using approved traffic control plan. The construction zone was enclosed with drums between east Lake Drive to west Atlantic Ave.

Department of Public Works

Almar Dyer
Commissioner Liaison

Robert Harris
Director



Department of Public Works
Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
phone 856.566.2980
fax 856.566.2988
highway@camdencounty.com
CamdenCounty.com

- **Work Completed this week:**

- Removal and trimming of trees that obstruct construction plan and encroach on roadway.
- Tree stump removal and grinding.
- Existing double yellow centerline was removed and replaced with traffic drums to enclose work zone from Atlantic Ave. to Lake Drive. Both East and West Bound traffic was shifted onto the West bound and shoulder. A double yellow centerline was painted to accommodate new traffic pattern.

- **Progress Next Two Weeks:**

- Mobilization of crews
- Traffic Control Set up

- **Next Progress Meeting:**

- The next Progress Meeting has been rescheduled for Tuesday, October 8, 2024, at 2:30 PM.
 - Bid Award Date: July 18, 2024
 - Notice to Proceed: 9/9/24
 - Start Date: 9/9/24
 - Substantial Completion Date: 340 days, August 15, 2025
 - Stop Work: N/A
 - Amended NTP: N/A
 - Final Completion Date: September 24, 2025
 - Initial Award: \$10,745,085.83

Prepared by: Obed Okeyo
Resident Engineer
Colliers Engineering & Design

James Winckowski, PE, County Engineer