

Department of Public Works

Almar Dyer
Commissioner Liaison

Robert Harris
Director



Department of Public Works
Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
phone 856.566.2980
fax 856.566.2988
highway@camdencounty.com
CamdenCounty.com

**Improvements to Kings Highway (C.R. 551-S) from Market Street
(C.R. 634, MP 1.23) to Hopkins Road (C.R. 647, MP 3.65)
*Bid No. B6-24***

*Boroughs of Mount Ephraim, Audubon, and Haddon Heights
Camden County, New Jersey*

CED Project No. 24001861G

Progress Report #13

Monday, February 24, 2025, to Friday, March 4, 2025



*Figure 1:
Sewer main Replacement in progress*

Department of Public Works

Almar Dyer
Commissioner Liaison

Robert Harris
Director



Making It Better, Together.

Department of Public Works
Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
phone 856.566.2980
fax 856.566.2988
highway@camdencounty.com
CamdenCounty.com



*Figure 2:
New sanitary manhole*



*Figure 3:
Concrete sidewalk installation in progress*



*Figure 4:
Full depth reclamation in progress*



*Figure 5:
Excavation for retaining wall installation at the corner of Hampshire*

Department of Public Works

Almar Dyer
Commissioner Liaison

Robert Harris
Director



Making It Better, Together.

Department of Public Works
Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
phone 856.566.2980
fax 856.566.2988
highway@camdencounty.com
CamdenCounty.com



*Figure 6:
Retaining wall installation at the corner of Hampshire*

Work Completed this week:

- Sewer main and lateral replacements along segment 3 westbound lane. New sanitary manholes installed at selected locations.
- Installation of new curbs, sidewalk, and Driveways at selected locations
- General site restoration along segment 3 which included, placement of topsoil, reinstallation of permanent signage and clean up.
- Full depth reclamation along EB lane
- Retaining wall installation at the corner of Hampshire

• **Items completed this period:**

- Site restoration
- Sewer main replacements
- Sewer lateral cleanouts
- Concrete sidewalk 4"
- Concrete driveway 6"
- 9" X 18" concrete curb
- Detectable wearing surface
- Full depth reclamation
- New sanitary manholes

• **Progress Next Two Weeks:**

- Curb, sidewalk, and driveway
- Manhole casting replacements
- General site restorations
- Sewer main and lateral replacements
- New sanitary manhole at selected locations
- Base course asphalt paving
- Brick paver installation at select crosswalks

• **Next Progress Meeting:**

- The next Progress Meeting has been scheduled for Tuesday, March 18, 2025, at 9 AM.
 - Bid Award Date: July 18, 2024
 - Notice to Proceed: 9/9/24
 - Start Date: 9/9/24
 - Substantial Completion Date: 340 days, August 15, 2025
 - Stop Work: N/A
 - Amended NTP: N/A+
 - Final Completion Date: September 24, 2025
 - Initial Award: \$10,745,085.83

Prepared by: Obed Okeyo
Resident Engineer
Colliers Engineering & Design