Stage 2 - Sanitary Sewer Manhole Parge

Stage 2 - Temporary Striping/Markings

Stage 2 - FDR Work - Part #1 (East Lake to Edgewood Ave)

Stage 2 - Mill DGA/HMA 19M64 Base Course - Part #1

## **CAMDEN COUNTY - KINGS HIGHWAY Kings Highway Improvements** 2 Week Look Ahead

Submitted: 5/9/2025

Week Beginning: 5/12/2025

SSI Job # **24-083** 

D= Daytime Work Hours N=Nightime Work Hours Activity MPT Crew/Foreman Super 5/12/2025 5/13/2025 5/14/2025 5/15/2025 5/16/2025 5/19/2025 5/20/2025 5/21/2025 5/22/2025 5/23/2025 SEGMENT #1 - (STA -0+24 TO STA 24+13) Segment #1 - Brick Paver Crosswalks (Green Ave + N. Oak) Tough Turf <del>Quinn</del> DAYTIME Segment #1 - Brick Paver Crosswalks (Davis, Washington, James) Capital/Tough Turf DAYTIME <del>Quinn</del> Segment #1 - Aspahlt Restoration (Davis, Washington, James) DAYTIME Stan Segment #1 - Curbs/SWs/Driveways @ Market Street/Misc. Areas DAYTIME Capital Quinn D D Segment #1 - Brick Paver Sidewalks Tough Turf Quinn D D DAYTIME Mike Segment #1 - Asphalt Restoration @ Post Office / Other Misc. Areas DAYTIME Stan D Segment #1 - Full Depth Pavement Removal/DGA/HMA Base Course w Part #1 Detour DAYTIME Mike Stan DAYTIME D Segment #1 - Full Depth Pavement Removal/DGA/Concrete/BRIC Overlay Part #2 w/ Detour Mike D D D D Stan Segment #1 - Storm Sewer Pipe/Structure Replacements (CONRAIL) - WORK ELIMINATED DAYTIME Caldwell Ryan Segment #1 - Mill & Pave 12.5M64 Surface Course 2" Thick DAYTIME SSI Myers Segment #1 - Final Striping/Markings DAYTIME Zone Quinn SSI Segment #1 - Remove Inlet Filters DAYTIME Quinn SEGMENT #2 - (STA 25+78 TO STA 41+50) Segment #2 - Sanitary Sewer Clean/Video Pre-install Liner Work **McVAC** DAYTIME Quinn Segment #2 - Sanitary Sewer Liner - ADDED POINT REPAIR NEEDED BEFORE PIPE LINING **SWERP** Quinn DAYTIME **SEGMENT #3 (STA 41+50 TO STA 94+79)** SEGMENT #3 - STAGE 2 - FULL DEPTH RECLAMATION Stage 2 - Curbs/SWs/Driveways D D DAYTIME Capital Quinn D D D D D D D Stage 2 - Concrete Removal DAYTIME Mike Stan Stage 2 - Sanitary Sewer Main/Laterals/CleanOuts - Part #2

D

D

D

D

D

D

D

D

Caldwell

**SWERP** 

APS

SSI

Zone

Rvan

Quinn

Ryan-

**Myers** 

Stan

DAYTIME

DAYTIME

DAYTIME

DAYTIME

DAYTIME

| SEGMENT #3 - STAGE 3 - FINAL SURFACE COURSE  |   |          |       |   |   |   |   |  |   |   |   |   |  |
|--|---|----------|-------|---|---|---|---|--|---|---|---|---|--|
| Stage 3 - Final HMA 12.5M64 Surface Course 2" Thick                                      | DAYTIME                                   | SSI      | Stan  |   |   |   |   |  |   |   |   |   |  |
| Stage 3 - Final Striping/Markings  | DAYTIME                                   | Zone     | Stan  |   |   |   |   |  |   |   |   |   |  |
| SEGMENT #4 (STA 94+79 TO STA 129+50)   |   |          |       |   |   |   |   |  |   |   |   |   |  |
| Segment #4 Sanitary Sewer Clean/Video Pre install Liner Work                             | DAYTIME                                   | McVAC    | Quinn |   |   |   |   |  |   |   |   |   |  |
| Segment #4 - Sanitary Sewer Liner Work - ON HOLD PENDING ADDED MANHOLE PROCUREMENT       | DAYTIME                                   | SWERP    | Quinn |   |   |   |   |  |   |   |   |   |  |
| Segment #4 - Concrete Removal/DGA/Sanitary Sewer Laterals/CleanOuts - 3rd Ave to 1st Ave | DAYTIME                                   | Caldwell | Ryan  | D | D | D | D |  | D | D | D | D | D  |
| Segment #4 - Mill & Pave 12.5M64 Surface Course 2" Thick                                 | DAYTIME                                   | SSI      | Myers |   |   |   |   |  |   |   |   |   |  |
| Segment #4 - Final Striping/Markings   | DAYTIME                                   | Zone     | Stan  |   |   |   |   |  |   |   |   |   |  |
| Segment #4 - Remove Inlet Filters  | DAYTIME                                   | SSI      | Stan  |   |   |   |   |  |   |   |   |   |  |
| NO SPECIFIC SEGMENT  |   |          |       |   |   |   |   |  |   |   |   |   |  |
| Spread Topsoil (Various Locations)   | DAYTIME                                   | Mike     | Stan  |   |   | D | D | D  |   |   |   |   |  |
| Fertilizing & Seeding  | DAYTIME                                   | Mike     | Stan  |   |   | D | D | D  |   |   |   |   |  |
| Tree Planting EW#29 Tree Planting  | DAYTIME                                   | Mike     | Stan  |   |   |   |   |  |   |   |   |   |  |
| FINAL CLEAN-UP/CLOSE OUT   |   |          |       |   |   |   |   |  |   |   |   |   |  |
| SSI Notifies Camden County Substantially Complete (108.18)                               | D 4)/TIA 45                               |          |       |   |   |   |   |  |   |   |   |   |  |
| Camden County Provides Punchlist for Final Completion                                    | DAYTIME                                   |          |       |   |   |   |   |  |   |   |   |   |  |
| SSI Performs Punchlist Items for Final Completion  | DAYTIME<br>DAYTIME                        |          |       |   |   |   |   |  |   |   |   |   |  |
| SSI Notifies Camden County Final Completion (108.19 Part 1 of 2)                         | DAYTIME                                   |          |       |   |   |   |   |  |   |   |   |   |  |
| Camden County Determines if Work is Complete for Final Acceptance (108.19)               | DAYTIME                                   |          |       |   |   |   |   |  |   |   |   |   |  |
| SSI Performs Punchlist/Final CleanUp   | DAYTIME                                   |          |       |   |   |   |   |  |   |   |   |   |  |
| SSI Notifies Camden County of Final Completion (108.19 Part 2 of 2)                      | DAYTIME                                   |          |       |   |   |   |   |  |   |   |   |   |  |
| Camden County Reviews/Grants Final Acceptance/CloseOut Project                           | DAYTIME                                   |          |       |   |   |   |   |  |   |   |   |   |  |
|  | D/ (T T T T T T T T T T T T T T T T T T T |          |       |   |   |   |   |  |   |   |   |   |  |
| Meetings   |   |          |       |   |   |   |   |  |   |   |   |   |  |
| Field Meetings   |   |          |       |   |   |   |   |  |   |   |   |   |  |
| Bi-Weekly Progress Meetings  |   |          |       |   | Х |   |   |  |   |   |   |   |  |
| Material Deliveries  |   |          |       |   |   |   |   |  |   |   |   |   |  |
|  |   |          |       |   |   |   |   |  |   |   |   |   |  |
| Attention Needed   |   |          |       |   |   |   |   |  |   |   |   |   |  |
| OFFICE   |   |          |       |   |   |   |   |  |   |   |   |   | <del> </del>                                     |
|  |   |          |       |   |   |   |   |  |   |   |   |   |  |
|  |   |          |       |   |   |   |   | <del>                                     </del> |   |   |   |   | <del>                                     </del> |
| FIELD  |   |          |       |   |   |   |   |  | - |   |   |   | <del> </del>                                     |
| FIELD  |   |          |       |   |   |   |   |  |   |   |   |   | -  |
|  |   |          |       |   |   |   |   |  |   |   |   |   | <del> </del>                                     |
|  |   |          |       |   |   |   |   |  |   |   |   |   |  |