

Department of Public Works

Almar Dyer
Commissioner Liaison

Robert Harris
Director



Department of Public Works
Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
phone 856.566.2980
fax 856.566.2988
highway@camdencounty.com
CamdenCounty.com

**Improvements to Kings Highway (C.R. 551-S) from Market Street
(C.R. 634, MP 1.23) to Hopkins Road (C.R. 647, MP 3.65)
*Bid No. B6-24***

*Boroughs of Mount Ephraim, Audubon, and Haddon Heights
Camden County, New Jersey*

CED Project No. 24001861G

Progress Report #10

Monday, January 13, 2025, to Friday, January 24, 2025



*Figure:1
Segment 3 westbound lane pavement removal*



*Figure 2:
Inlet installation*



*Figure 3:
Inlet installation in progress*



*Figure 4:
Inlet reconstruction*



*Figure 5:
Inlet conversion into manhole*

- **Work Completed this week:**
 - Removal of Segment 3 westbound concrete pavement.
 - Drainage improvements including new inlets installments, drainage pipes and manholes at the intersection of lake.
 - Reconstruction of inlets

- **Items completed this period:**
 - Concrete pavement removal
 - Inlet installations
 - Inlet repair
 - Inlet converted into manhole
 - Ductile drainage pipe replacements

- **Progress Next Two Weeks:**
 - Curb, sidewalk, and driveway
 - Manhole casting replacements
 - Drainage pipe replacement
 - Inlet replacements
 - General site restorations

- **Next Progress Meeting:**
 - The next Progress Meeting has been scheduled for Tuesday, February 4, 2025, at 9 AM.
 - Bid Award Date: July 18, 2024
 - Notice to Proceed: 9/9/24
 - Start Date: 9/9/24
 - Substantial Completion Date: 340 days, August 15, 2025
 - Stop Work: N/A
 - Amended NTP: N/A+
 - Final Completion Date: September 24, 2025
 - Initial Award: \$10,745,085.83

Prepared by: Obed Okeyo
Resident Engineer
Colliers Engineering & Design